



Cray Hybrid XC30 Installation– Facilities Level Overview

CUG 2014

Colin McMurtrie Ladina Gilly Tiziano Belotti Swiss National Supercomputing Centre (CSCS)



Overview

1. CSCS Data Centre Overview

- Overview of Cooling Loops
- Ambient Machine Room Environment

2. Hybrid XC30 from a Facilities Point of View

- Cabinet Cooling
- Electrical Supply & Control Elements
- System Layout
- Blade and Rack Layout

3. Design of the Facilities Infrastructure for the System

- Secondary Cooling Loop Design
- Electrical Distribution

4. Installation Experience

- Pre-installation Data
- Early On-site Testing and Facilities Changes
- Main System Bring-up
- Benefits of Secondary Loop Heat Exchangers
- Monitoring of System Environmental Data




ETH zürich





CSCS Data Centre Overview

- Water and electricity enter the building on the underground floor
- Installation Deck is where all secondary power and water distribution is done
- System-dedicated secondary cooling loops
- ≻5.5m deck height
- I-beam structure supports the machine room floor
- PDUs, Building Mgmt equipment, pumps, walkways above floor level to prevent damage in the event of a water leak
- Machine room is a contiguous space devoid of pillars








Lake Water and Cooling Loop Overview

- > Water pumped from the lake at 7°C, year round
- Primary cooling loops exchange heat with lake water via large heat exchangers
- Primary loops are in series
- Low-temperature (TTN) loop cooled first
 - 9°C inlet, 17°C outlet
 - Bypass can be used if outlet >17°C
- > Medium-temperature (MTN) loop cooled second
- Receives lake water from the TTN outlet
 Lake water return controlled to not exceed 25°C
 N+1 Redundancy in MTN and TTN loops
 There is facility to
 - Add another MTN and TTN loop
- Add a high-temp. loop (after MTN)
 All system-dedicated loops are attached to the TTN or MTN loops








Ambient Machine Room Environment

> Not cooled in the traditional sense

- Not plenum cooled
- > The environment is controlled
- Complies with the ASHRAE Revised Class
 - 1&2 Operating Range
- Temperature can vary
 - 18°C to 27°C
- Humidity can vary
 - Dewpoint:5.5°C to 15°C
 - We keep it below 11°C






© CSCS 2014



XC30 Cabinet Cooling

Down-row air stream cools system components

- > Each cabinet has an air-to-water heat exchanger on the downstream side
- > Two 2" water pipe connections per cabinet
- Blower cabinets contain 6 large fans (5.5kW at 100%)
 - At the start and (optionally) at the end of the row
 - After every 2nd cabinet within the row
 - N.B. No heat exchanger in the blower cabinets (only fans)
- Optional preconditioner available for the start of each row (conditions air for the first cabinet)







XC30 Electrical Supply and Control Elements


Each cabinet requires 2 three-phase supplies
 For 50Hz these supplies are:

- 400/230VAC, 125Amp
- WYE+Neutral+Ground
- ➤Total of 10 conductors per cabinet

Control Elements

Variable position water valve with electrical actuator
 Cabinet sensors (temperature etc; 9 total)

- Downstream of each cabinet heat exchanger
- 1 at the front, middle and rear of the cabinet
- Vertically in the middle of each of the 3 chassis
- > On-blade component temperature sensors
 - Monitored as part of the PMDB










System Layout



Front






System-dedicated Secondary Cooling Loop Design

Initial design had 3 system-dedicated loops

- Front row connected to MTN loop
- Middle and Back rows connected to TTN loop
- Closed loop control system
 - Varies pump speed to keep supply temp. within a specified range
 - Also monitors DeltaP across cabinet groups









Blade and Rack Layout

- ➤ 3 chassis per cabinet
- ▶16 blades per chassis
 - Lefthand blades (Slots 0 to 7)
 - Righthand blades (Slots 8 to 15)

>Left- and Right-hand blades have different heat sinks

- Gives rise to 4 distinct regions in the cabinet
- Locations A to D (more on this later)










Blade Layout (cont.)

- Lefthand blades (Slots 0 to 7)
 - Nodes 0 to 4 have 13-fin heat sink on GPU SXM
- ≻ Righthand blades (Slots 8 to 15)
 - Nodes 0 and 1 have 30-fin heat sink on GPU SXM
 - Nodes 2 and 3 have 20-fin heat sink on the GPU SXM







Early System Data


- Three cabinet clogin85 test system at Cray showed that GPUs in Location 'B' ran hotter than GPUs in the other locations
- > Cray determined that on average GPUs in Location 'B' ran 10C hotter
- Nvidia advised that there would also be some statistical variation in the temperature profile of the GPUs
- > => Hot running GPU in the hot Location 'B' = thermal capping
 - Thermal capping halves the clock frequency of the GPU
 - Drops to 365MHz
 - This has a big effect on GPU floating-point performance
 - Consequently has a devastating effect on HPL performance






Early System Data (cont.)







Results courtesy of Gilles Fourestey (CSCS)





Early System Data (cont.)

- Fully populated TDS (Santis) at CSCS showed cabinet exhaust air temperature could not be controlled when running HPL
 - Cray's recommended air temp set-point was 19°C
 - With the temperature of the cooling water it was not possible to get the exhaust air temperature less than 3C above inlet air temperature
 - Also highlighted the potential need for preconditioners
 - Cray implemented an FCO to improve cabinet heat exchanger efficiency but this made little appreciable difference
- > => Cooling loop water temperature needed to be lowered









Cooling Loop Changes

- The front row primary-side supply was moved from the MTN to the TTN primary cooling loop
 - Done easily with a small amount of pipework
 - 2 days from design to installation
 - No other changes necessary on this row
 - ✓ Pumps OK
 - ✓ Heat Exchanger OK
- > The **middle** & **back** rows were already on TTN supply
 - Heat exchangers had been sized for much higher secondary-side temperature and were too small
 - 4-6 week delivery time didn't fit project timeline
 - => Remove the secondary heat exchangers
 - Done in less than a day
 - ✓ Included manual cross-connect valve
 - No other changes needed
 - ✓ Pumps OK
 - ✓ Control system OK (minor tweaking necessary)








27/10/20:00 28/10/00:00 28/10/04:00 28/10/08:0

Main System Bring-up

- Despite the cooling loop changes the installation remained on schedule
- Main system bring-up went smoothly
 - 19°C airstream set-point was achievable
- Monitoring of ccsysd cabinet environmental data showed some anomalies
 - 1. Cabinet Controller crashes and reboots
 - 2. Uncontrolled water valve position after CC crash
 - 3. Erratic water valve position
 - 4. Unreliable and erroneous cabinet inlet and outlet water temperatures









Erratic Water Valve Position


- c5-1 90000 100 90 80000 80 70000 70 60000 Valve Position (%) 60 Power (Watts) 50000 50 40000 40 30000 30 20000 20 10000 10 0 Ο 27/10/00:00 27/10/04:00 27/10/08:00 27/10/12:00 27/10/16:00 27/10/20:00 28/10/00:00 28/10/04:00 28/10/08:00 Time (dd/mm/hr:min) c5-1 28 Top/Avg Middle/Avg Bottom/Ava 26 24 Air Temperature (°C) 22 20 18 16 14 27/10/00:00 27/10/04:00 27/10/08:00 27/10/12:00 27/10/16:00 27/10/20:00 28/10/00:00 28/10/04:00 28/10/08:0 Time (dd/mm/hr:min)
- Problem tracked to voltage overload on Cabinet Control Board (CCB)
- Due to sprung-loaded water valve actuators





HPL Data

- Data from early HPL runs showed GPUs (especially in Location 'B') thermal capping
- > Decision was taken to lower the airstream set-point to 16°C
 - Substantial difference from Cray's initial design data
- Not a problem because the cooling infrastructure was able to accommodate the change easily following the cooling loop changes
- 14°C was tried as well but the machine seemed very unstable at this temperature
 - High number of HSN-related errors
- ➤ 16°C airstream set-point used for Top500 runs








Benefits of Secondary-loop Heat Exchangers

- With the secondary heat exchangers removed on the cooling loops for the **middle** and **rows** there was the opportunity to assess the differences to the loop on the **front** row
- Decoupling the cooling loops (by means of a heat exchanger) provide an optimal configuration
 - Each loop can control the water temperature independently
 - Control system is not continuously fluctuating around the control variable set-point








Preconditioners

- Installed as part February maintenance (1 day)
- Some initial teething problems with CCB voltage overload
 - Same as before: Sprung-loaded water actuators the culprit











Colin McMurtrie: colin@cscs.ch Ladina Gilly: lgilly@cscs.ch Tiziano Belotti: belotti@cscs.ch